

LEGEND

- CONCRETE BULKHEAD SEAL
- 1470.2 SPOT ELEVATION
- INTAKE AIR
- ⇄ RETURN AIR
- ≡ PERMANENT STOPPING
- ⌘ DOUBLE DOORS
- ⊖ CHECK
- ⌞ REGULATOR




NOTES ON SEAL CONSTRUCTION

-All underground equipment will be removed prior to the installation of the seals in entries 2 & 4. Construction of seal in entry 3 will begin immediately upon completion of mining.

-Construction sequence by entry will be 3, 2 & 4. Seals in entries 2 & 4 are to be constructed simultaneously to provide ventilation during construction.

-Construction should take approximately 6 weeks to finish, upon approval from State and Federal agencies and depending upon availability of manpower and supplies.



Joseph P. Kalynchuk  
8-31-94



9/14/94  
Rm

Doverspike Bros. Coal Co.  
R.D. #4, Box 271, Punxsutawney, PA 15767

**CLUTCH RUN MINE**

Scale: 1" = 50'  
Date: August 29, 1994

Drawn By: M. A. Pennsy  
Approved By:

**FINAL SEALING PLAN**