


ELDERS RIDGE MINE CRITICAL PATH CHART

PROPOSED 
ACTUAL 

PROJECT/DATE	1990		1991												1992											
	NOVEMBER	DECEMBER	JANUARY	FEBRUARY	MARCH	APRIL	MAY	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER	JANUARY	FEBRUARY	MARCH	APRIL	MAY	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER
PERMIT SUBMITTAL																										
PERMIT APPROVAL																										
SITE PREP.-SPECS.,BIDS,CONTRACTS																										
SITE CONST.-PDMBS,DITCHES,EXCAVATION																										
SEWAGE PLANT-PART I MOB.,SPECS.,BIDS,CONTRACTS																										
SEWAGE PLANT CONST.-PART II,INSTALLATION																										
WATER SUPPLY-SPECS.,BIDS,CONTRACTS																										
WATER SUPPLY CONST.-MOB.,TANK, DIST. LINES,B.H.,PUMP HOUSE																										
WATER TREATMENT-SPECS.,BIDS,CONTRACTS																										
WATER TREATMENT CONST.-MOB.,INSTALLATION																										
BIN/CRUSHER-SPECS.,BIDS,CONTRACTS																										
BIN/CRUSHER CONST.-MOB.,FOUNDATIONS, STRUCTURAL,ELECTRICAL																										
SHAFT PREP.-SPECS.,BIDS,CONTRACTS																										
SHAFT CONST.-MOB.,PRESSURE GROUT WATER RING B.H.,COPING SEC.,INTERMED.SEC., WATER RING,ARCHES,STEEL,CURTAIN WALL																										
HOIST-(LUCKERNE #6) SPECS.,BIDS, CONTRACTS																										
HOIST CONST.-MOB.,FOUNDATIONS, MECHANICAL,STRUCTURAL,ELECTRICAL																										
FAN PREP.-SPECS.,BIDS,CONTRACTS																										
FAN CONST.-MOB.,FOUNDATIONS, MECHANICAL,STRUCTURAL,ELECTRICAL																										
BATHHOUSE PREP.-SPECS.,BIDS,CONTRACTS																										
BATHHOUSE CONST.-MOB.,INSTALLATION																										
SLOPE PREP.-SPECS.,BIDS,CONTRACTS																										
SLOPE CONST.-MOB.,CONC.,PORTAL SEC., INTERMED. SEC.,BOT. TURNOUT,BELT,TRACK																										
FENCING-SPECS.,BIDS,CONTRACTS																										
FENCING CONST.-INSTALLATION																										
SUBSTATION-MAIN FAN & MINE FEED																										
YARD LIGHTING																										
1 UNIT-MINING (AUX. FAN)																										
1 UNIT-MINING (MAIN FAN)-DEVELOP.CONST.																										
1 UNIT-FULL PRODUCTION																										
ROCK DUST SILD-INSTALLATION																										