



INSTRUMENTATION CONDUIT SCHEDULE					
CONDUIT N°	SIZE	N° OF CABLES	FROM	TO	REMARKS
IC-1	3/4"	4	SAMPLE BLDG. N°1	M.H.#1	
IC-2	3/4"	1	PARSHALL FLOWE #2	SAMPLE BLDG. N°2	
IC-3	3/4"	2	PARSHALL FLOWE #1	SAMPLE BLDG. N°2	
IC-4	3/4"	5	SAMPLE BLDG. N°2	ACP, CONTROL BLDG.	
IC-5	3/4"	1	LAGOON #2 SPILLWAY	SAMPLE BLDG. N°3	
IC-6	3/4"	3	SAMPLE BLDG. N°3	ACP, CONTROL BLDG.	THRU M.H.#5, #4, #2
IC-7	3/4"	EMPTY	AERATION TANK #2	AERATION TANK #1	FOR FUT. AET
IC-8	3/4"	1	AERATION TANK #1	M.H.#1	
IC-9	3/4"	1	CLARIFIER #2	PUMP HOUSE	
IC-10	3/4"	1	THICKENER	PUMP HOUSE	
IC-11	1 1/4"	12	PUMP HOUSE	ACP, CONTROL BLDG.	THRU M.H.#1
IC-12	3/4"	1	AERATION TANKS	ACP, CONTROL BLDG.	
IC-13	3/4"	5	M.H.#1	ACP, CONTROL BLDG.	CABLES FROM IC-1 & IC-8

REVISIONS	
<b>INSTRUMENTATION SITE PLAN</b>	
CONSTRUCTION OF TREATMENT FACILITIES FOR ACID MINE DRAINAGE	
<b>RAUSCH CREEK WATERSHED</b>	
SCHUYLKILL COUNTY PENNSYLVANIA	
JOB NO: 6805	DATE:
SCALE: 1" = 50'	DRAWN: Z
APPROVED:	DRAWING NO:
<b>ANTHRACITE</b> <b>RESEARCH &amp; DEVELOPMENT CO. INC.</b> consulting engineers POTTSVILLE PENNSYLVANIA TAMAQUA	
<b>I-1</b>	