



JOB NO. 2
 RETIMBER THIS MANWAY & INTAKE
 AIRWAY TO MAKE IT SAFE FOR MEN
 TO TRAVEL
 ALSO ROOF MUST BE SCALED & GORBED
 COST ESTIMATE
 65 Man SHIFTS @ \$14.75 = 958.75

JOB NO. -1,
 REMOVAL OF APROX 2 TRUCK LOADS
 OF SLATE & RETIMBER DRIFT.
 COST ESTIMATE
 5 MAN SHIFTS @ \$14.75 = 73.75

JOB NO. 3
 WE PLAN TO KNOCK A SMALL
 OPENING THRU WALL OF AIR SHAFT
 AT E SEAM LEVEL NORTH BOTTOM
 AND INTAKE THRU SHAFT. THIS
 WILL RELIEVE THE ICE SITUATION
 ON MAIN SLOPE & WILL CUT DOWN
 THE VELOCITY THRU SHOEMAKER

REMOVE STOPPING

REFERENCES		DWG. NO.		REV.		DESCRIPTION		CHECKED BY		DATE		NAME DATE DRAWN BY G.S. Gardner 9-15-50 CHECKED BY APPROVED EASTERN GAS AND FUEL ASSOCIATES COAL DIVISION PITTSBURGH, PA.		SONMAN MAP SHOWING MAN- WAY & INTAKE AIR- WAY THRU OLD SHOEMAKER MINE		SCALE 1"=100'		B. M. NO.	
------------	--	----------	--	------	--	-------------	--	------------	--	------	--	---	--	---	--	---------------	--	-----------	--

237