

CLINGFIELD COAL CORPORATION
 PROSPECT HOLE No. 10

S. Sutherland Tract N. Rearing Fork -

Scale: 1" = 20'

MATERIAL	SECTION THICK-	DEPTH	ELEV.	DATE
		NESS BELOW		
		SURFACE		
Surface Drift	6'-0"	0'-0"	-1426.94	5-11-07
		6'-0"	-1420.94	
Broken Sandstone	18'-0"	24'-0"	-1402.94	5-13-07
				5-14-07
Sandstone	31'-0"			5-15-07
		53'-0"	-1371.94	5-16-07
Slate	30'-0"			
		83'-0"	-1341.94	5-20-07
Broken Sandstone	9'-0"	94'-0"	-1332.94	
				5-21-07
Slate	30'-6"			
		124'-0"	-1302.94	5-22-07
Sandstone	1'-0"	125'-0"	-1301.94	
Coal Parting	4'-8"	131'-0"	-1294.94	
Sandstone	3'-9"	134'-9"	-1287.19	
Slate	0'-8"	135'-7"	-1286.34	5-23-07
Slate	18'-8"			
		154'-5"	-1276.21	
Coal Parting	0'-3"	154'-8"	-1275.94	
Coal Parting	2'-8"	157'-6"	-1273.19	5-24-07
		158'-10"		
Sandstone	31'-8"			5-25-07
Coal	0'-2"	189'-2"	-1262.77	5-27-07
Coal	0'-2"	189'-4"	-1262.51	
Slate	3'-0"	192'-0"	-1259.51	
Coal Sandstone Parting	4'-6"	196'-6"	-1253.51	5-28-07
Sandstone	7'-0"	202'-0"	-1252.51	
Hard Sandstone	18'-0"			5-29-07
Slate	0'-6"	220'-0"	-1250.94	
Coal	2'-8"	222'-8"	-1248.19	
Coal	1'-10"	223'-8"	-1247.19	5-30-07
Slate Coal	5'-2"	229'-0"	-1241.94	
Sandstone	21'-10"			5-31-07
		250'-0"	-1216.94	
Sandstone	12'-0"	262'-0"	-1214.94	6-3-07
Slate	28'-0"			6-4-07
		290'-0"	-1213.94	
Sandstone	16'-0"			6-5-07
		306'-0"	-1210.94	
Slate	5'-0"	311'-0"	-1210.94	6-6-07
Coal and Rash	0'-10"	311'-10"	-1210.94	
Slate	10'-2"			
		321'-0"	-1210.94	
Coal	3'-9"	324'-9"	-1210.94	
Coal Parting	1'-2"	326'-1"	-1210.94	6-7-07
Coal Parting		328'-0"	-1210.94	
Sandstone	23'-0"			6-8-07
		351'-0"	-1207.94	
Coarse Sandstone	13'-3"			6-10-07
Coal	1'-6"	366'-9"	-1200.69	
Slate	9'-3"	376'-3"	-1203.19	6-11-07
Sandstone	6'-0"	382'-0"	-1204.34	6-12-07
Sandstone	28'-0"			6-13-07
		410'-0"	-1204.34	6-14-07
				6-15-07
Slate	44'-4"			6-17-07
				6-18-07
Coal	0'-8"	456'-8"	-1197.61	
Sandstone	3'-0"	460'-0"	-1196.34	6-19-07
Sandstone	14'-0"			6-20-07
		474'-0"	-1194.34	
				6-21-07
Slate	44'-4"			6-22-07
Coal	0'-2"	518'-2"	-1190.94	6-24-07
Sandstone	10'-10"	528'-10"	-1189.94	
Sandstone	2'-0"	531'-0"	-1189.94	6-25-07
Sandstone	11'-0"	542'-0"	-1184.94	6-26-07
Slate	8'-0"	550'-0"	-1182.94	
Coal	2'-0"	552'-0"	-1182.94	6-27-07
Slate	4'-4"	556'-4"	-1182.61	
Coal	1'-0"	557'-4"	-1182.61	
				6-28-07
				6-29-07
				7-1-07
Sandstone	60'-8"			7-2-07
				7-12-07
				7-13-07
		618'-0"	-1203.94	7-23-07
Sandstone	13'-0"			
Slate parting		631'-0"	-1195.94	7-23-07
Slate	10'-0"			7-24-07
		641'-0"	-1195.94	
Sandstone	11'-0"			7-25-07
		652'-0"	-1174.94	
				7-26-07
				7-27-07
Sandstone	36'-0"			7-29-07

				7-30-07
				7-31-07
				8-1-07
Slate	6'-0"	708'-0"	-1174.94	
Coal	3'-0"	714'-0"	-1174.94	8-2-07
Slate	3'-0"	717'-0"	-1170.94	
		719'-0"	-1170.94	8-3-07
Sandstone	13'-0"			
		732'-0"	-1164.94	8-5-07
Slate	23'-7"			8-6-07
Coal	0'-2"	755'-2"	-1171.94	8-7-07
Sandstone	6'-7"	762'-6"	-1164.44	8-8-07
Sandstone	14'-0"			8-9-07
		776'-6"	-1160.44	
				8-10-07
Slate	12'-6"			
Coal	0'-8"	788'-11"	-1158.94	8-12-07
Coal	1'-0"	789'-4"	-1158.94	
Sandstone	10'-0"			8-13-07
		800'-0"	-1156.44	
				8-14-07
Coarse Sandstone	46'-0"			
				8-15-07
Hard Sandstone	3'-2"	846'-6"	-1150.44	
Coal	0'-3"	846'-9"	-1150.44	8-16-07
Hard Sandstone	3'-2"	852'-4"	-1150.44	
Coarse Sandstone	4'-0"	860'-6"	-1156.44	8-16-07
		864'-6"	-1156.44	
Loose Sandstone	15'-0"			
		879'-6"	-1154.44	8-17-07
Hard Sandstone	10'-0"			8-18-07
		889'-6"	-1153.44	
				8-20-07
Slate	42'-0"			
		931'-6"	-1149.44	8-22-07
				8-23-07
Sandstone	39'-0"			
		970'-6"	-1146.44	8-24-07
Broken Slate	10'-0"			8-26-07
Sandstone	4'-0"	984'-6"	-1144.44	
Slate	0'-0"	984'-6"	-1144.44	
Coal	0'-8"	984'-6"	-1144.44	8-27-07
Sandstone	4'-4"			
		984'-6"	-1144.44	
Sandstone	15'-0"			8-28-07
		1006'-6"	-1140.44	
Hard Sandstone	13'-0"			8-29-07
		1025'-6"	-1140.44	8-30-07
				8-31-07
Conglomerate Sandstone	23'-0"			9-2-07
Light Shale	2'-0"	1048'-6"	-1138.44	
Conglomerate	4'-0"	1052'-6"	-1138.44	9-3-07
		1064'-6"	-1137.44	
Hard Sandstone	15'-0"			9-4-07
		1069'-6"	-1137.44	9-5-07
				9-6-07
Slate	22'-0"			9-7-07
Coal/Slate	2'-5"	1091'-6"	-1135.44	
Coal	0'-7"	1092'-11"	-1135.44	9-8-07
		1093'-6"	-1135.44	
Coarse Sandstone				9-10-07
Slate	3'-0"	1114'-6"	-1132.44	
Coal	0'-6"	1118'-0"	-1132.44	9-11-07
		1118'-0"	-1132.44	
Coarse Sandstone	18'-6"			9-12-07
		1136'-6"	-1130.44	9-13-07
				9-14-07
Sandstone	30'-0"			9-16-07
		1166'-6"	-1126.44	9-17-07
				9-18-07
				9-20-07
Sandstone/Slate parting	52'-0"			9-21-07
				9-23-07
				9-24-07
		1218'-6"	-1120.44	
				9-25-07
Slate	18'-4"			
Coal (dirty)	0'-4"	1223'-10"	-1118.44	
Slate Parting	0'-8"	1224'-2"	-1118.44	9-26-07
Coal (dirty)	0'-8"	1225'-0"	-1118.44	
Sandstone	8'-6"			9-27-07
		1246'-0"	-1118.44	
Sandstone	13'-0"			9-28-07
		1259'-0"	-1118.44	
Slate	7'-0"			9-30-07
Coal	1'-0"	1266'-0"	-1116.44	
		1266'-0"	-1116.44	10-1-07
Sandstone	24'-8"			10-2-07
		1290'-8"	-1113.27	10-3-07

