TEMPORARY IDLE STATUS MAP

For

DANA MINING COMPANY of PA., LLC

TITUS MINE

308 Dents Run Road
Morgantown, WV 26501

Intersection of L.R. 30020 & L.R. 30071
In
Dunkard Township, Greene County
Pennsylvania

Scale: 1" = 300' Contour Interval = 5'
Mining conducted to August 6, 2009
Map Date: November 20, 2009

PA Permit No. 30841314
M.S.H.A. ID No. 36-01302

I, the undersigned, hereby certify that this map is correct and shows all of the information, to the best of my knowledge and belief, as required by the laws of this state, and covers the period ending AUGUST 6, 2009.

Kenneth L. Moran, PLS # SU-051236-E

KENNETH L. MORAN — LAND SURVEYOR — PROFESSIONAL — SU-051236-E — COMMONWEALTH OF PENNSYLVANIA

Acknowledged before me, a Notary Public this 20th day of November, 2009.

My commission expires March 24, 2013

OFFICIAL SEAL — NOTARY PUBLIC — STATE OF WEST VIRGINIA — JEFFREY A. TURNER — P.O. BOX 749 — REDDOVILLE, WV 26547 — My commission expires March 24, 2013

NOTES:

1) Person responsible for the information contained hereon is Vice President - Engineering, Brian K. Osborn.

2) Average mining height is 54 inches.

3) Portal Entries are barricaded to prevent entry into the Mine.

4) The Main Mine Fan is idled, and the ventilation shown on the map represents the ventilation of the mine as it the the the Main Mine Fan was idled.

5) The areas being mined is the Sewickley Coal Seam.

6) Permanent Monument Information
PM #1 N 38.00.964 / 80.19.016 (E) 1,000' Faber in concrete
PM #2 N 38.00.964 / 80.19.016 (E) 1,000' Faber in concrete
PM #3 N 38.00.565 E 80.19.016 (E) 1,000' Faber in concrete

7) There are no known underground mines above this operation.

8) All known Sewickley Coal Seam underground mines are depicted and identified hereon.

9) The Abandoned Shannopin Mine, operated in the Pittsburgh Coal Seam underlay this operation. Overlap Interval >200 feet. (See underlay for location and extent).

10) The average interval to the underlying unmined Redstone Coal Seam ~92 feet.

11) The hereon signed Professional Surveyor, by his signature, hereby certifies that the underground mine workings of the Titus Mine are accurately located and shown for mining performed after March 1, 2000. All surveying, unless noted, is by the Mine Foreman or Assistant Mine Foreman. He does not certify to the accuracy for the location of all surface structures, fluctina, oil wells, property lines, surface waters, water wells, surfaces mined areas, and other surface features not being mined, unless otherwise noted. The information has been provided by others not under the direct supervision of the signatory.

12) All surveys have been conducted by the closed loop method of traversing to a minimum accuracy of 1 part in 2000.

13) Elevation accuracy is 1/2 of the contour interval.

14) Thus workings mined by Eberhart Coal Company were digitized from map dated 12-31-2000 and certified on 2-27-2002 by Roger McHugh, PA RPE #022597-E. The signatory does not imply that said workings are true and accurate, but merely a digitization of the Eberhart Coal Co. Map. This information is not included in the certification statement provided hereon.

LEGEND

- Underground survey stations
- Surface survey stations
- Proposed Stopping
- Permanent Stopping
- Check curtains
- Pavement contours, Sewickley Coal Seam
- Box check
- Stopping with mandoor
- Regulator
- Overcast
- Undercast
- Main Mine Fan
- Air lock doors
- Proposed Seal
- Mine Opening Identification
- Diamond Core Hole Location
- Property Line
- Gas / Oil Well
- Partially Pillared Block
- Mine Boundary Line
- Reportable roof fall
- Intake Air
- Return Air
- Belt Air (Green)
- Cannon Air with Belt (yellow)
- Fire Top
- PC Power Center
- BPC Belt Power Center
- BS Belt Starter
- CS Chargar Station
- PS Pump and Number
- Constructed Seal
- Workings as provided by Operator
- Projected Workings
- Sealed-Abandoned Area

MAIN MINE FAN DATA

MANUFACTURER - JOY
MODEL - 86D-36
SIZE & TYPE - 72", PROPELLER, EXHAUSTING
FAN R.P.M. - 845
FAN DRIVE - V BELTS
BLADE SCIRCLE - SETTING 4
PRESSURE RECORDING GAUGE - 3.4" (PRIOR TO DIUTTING MAIN FAN OFF)
MAIN MINE FAN SHUT DOWN ON 9/22/2009 AT 9:00AM

MAIN MINE FAN MOTOR DATA

HORSEPOWER - 75
VOLTAGE - 230/460 PHASE 3
FRAME - 355T
TYPE - B
DECIGN - B
RPM - 1775
SERVICE - 1.15
ID - K-18423-03-040M
AMPS - 230V-186.2 460V-94.1

ADJACENT UNDERGROUND MINING MATCH POINTS (COORDINATE VALUES SHOWN ARE TITUS MINE BASE)

WARWICK #5/PENTHOUSE BH	N: 44,366,490 E: 33669.631	PETITTE No.1/PM #1	N: 39,537.556 E: 31,976.989	BREM-MAR/OIL WELL PPN N: 42,351.663 E: 32,797.115
WARWICK #5/3 NORTH SHAFT	N: 44,668.866 E: 11,174.693	PETITTE No.1/PM #2	N: 39,630.560 E: 32,141.721	BREM-MAR/GAS WELL PPN N: 39,128.746 E: 31,930.588
WARWICK #5/3 NORTH SHAFT	N: 50,598.866 E: 38,866.764	PETITTE No.1 MINE MAXIMUM POINT LOCATION DISCREPANCY = 0.15'		BREM-MAR MINE MAXIMUM POINT LOCATION DISCREPANCY = 15.5'
WARWICK #5 MINE MAXIMUM POINT LOCATION DISCREPANCY = 11.5'				

PREPARED BY:
Advanced Land Services, Inc.
RR 1 Box 339
Reedville, West Virginia 26537
(304) 329-3880 1-800-734-7225