I.D.No. _____

FORM 6

Borehole Number: CB-5
Surface Elevation (Ft/MSL): 1733.92' (ft)
Borehole Diameter: 3 7/8"ø inches, From 0.0' To 68.0'
_ inches, From _ To _
Total Depth: 68.0' (ft)
Depth to Static Ground Water Level (SWL): _ (ft)
Date SWL Measured: _ (mm/dd/yy)

Drilling Method: HOLLOW STEM AUGER & NX CORE
Date Drilled: 3/15/91 (mm/dd/yy)
Drilled By: HETAGER DRILLING CO.
Drillers License Number: 1728
Logged By: RHB
County: JEFFERSON COUNTY
Township or Municipality: PINE CREEK

Depth (Ft)	Lithologic Description	Plot	Ground Water* Observations	Samples No.	Samples Rec.vs Att.	Comments	Well/Piezometer Construction	Depth (Ft)
0	MINE SPOIL-MEDIUM STIFF, BROWN GRAY, CLAYEY SILT AND SHALE FRAGMENTS, SLIGHTLY WEATHERED -DAMP TO MOIST							0
5								5
10								10
15								15
20								20
25								25
30								30
35								35
40								40
45								45
50	54.0' SOFT TO MEDIUM HARD, MEDIUM TO DARK GRAY CLAYSTONE, SLIGHTLY BROKEN TO UNBROKEN 58.2'			1	4.0'/ 4.0'	ENCOUNTERED BOULDER 54.0' TOP OF ROCK CORE BARREL SNAPPED -IN ORDER TO RECOVER, DRILLER HAD TO AUGER DOWN TO 58'		50
55								55
60	SEE NEXT PAGE			2				60

* ▽ Encountered Ground Water ▼ Composite Static Water Level **Recovered/Attempted

F-256
SLW 4/23/91

Use additional sheets with this format as necessary