MAHANTONGO STREET
MINING INACCESSIBLE IN THIS AREA
STA 13 = D/HOLE SOUTH WEST CORNER CONCRETE SLAB 5000.00 SOUTH 10000.00 WEST
ELEV. STA 13 = 674.46
36 = D/HOLE IN STONE IN ROAD 5015.74 SOUTH 3811.02 WEST
BUCK MOUNTAIN DRIFT
Upper Level Penetrated To DRAIN Water
HOLMES VN.
PRIMROSE
B.E.P. Holmes
POLE 30,000 CFM EXHAUSTING
6' DIA FAN 230-460-90 AMPS FAN HOUSE
10,000 INTAKE
14,000 INTAKE
(STRIpped out)
SLOPE
144 SKIDMORE
145 ROCK GWY
DOOR
ROBBED VN 18'
ROBBED 100' ABOVE THIS POINT
ROBBED TO #15 VN 18' 100' ABOVE HEADING
ROBBED TO #23 100' ABOVE HEADING
ROBBED TO #32 100' ABOVE HEADING
ROBBED TO #41 100' ABOVE HEADING
#44 EAST
24,000 INTAKE
BORE HOLE
1259 = ELEV.
Less Than 15'
NOTE:- SKIDMORE VEIN STRIPPED ABOUT 73' BELOW THE SURFACE
B.E.P. SKIDMORE
BILTHEISER DRIFT LEVEL GWY 1100
ROUGH VN
SKIDMORE VN
HOLMES
PRIMROSE
AIRHOLE
AUG 20, 1889
SECTION THROUGH AIRHOLE R.S. & W COAL CO. SCALE 1" = 100' LOOKING WEST
DATUM 600
SECTION THROUGH ROCK TUNNEL 1" = 50' LOOKING WEST
SCALE 1" = 100'

LEASE

6500 FEET EAST FROM HIGHWAY
500 FEET WIDE ALONG THE VEIN

R.S.&W COAL CO. DRIFT - ROUGH VEIN
CITY OF POTTSVILLE, SCH. CO. PA.
WALTER J. MANHART P.E. NO. 1195K
SURVEYOR NO. 14708E
SCALE 1" = 100' DEC. 12, 1987
POSTED DEC. 31, 1988
POSTED JAN. 20, 1990
POSTED JAN. 12, 1991
POSTED JAN 18, 1992
POSTED JAN. 30, 1993
POSTED JAN. 8, 1994
POSTED JAN. 28 - 1995
POSTED JAN. 6 - 1996

REGISTERED PROFESSIONAL ENGINEER
WALTER J. MANHART
1195-K

Walter J. Manhart

LEDGEND

- X · OVERCAST
- → DIRECTION OF AIR
- — STOPPING
- = PERMANENT STOPPING
- ⊕ AIR DRIVEN FAN
- - - - - LINE BRATTICE
- ● BLEEDER SYSTEM (EVALATION POINT) BEP
- Ⓔ ESCAPEWAY
- ACTIVE WORKINGS SHOWN IN YELLOW SKIDMORE
- BROWN HOLMES
- //// ROBBING
- → RETURN AIR

ONE YEAR PROJECTIONS
- ++++++ ROCK TUNNEL CENTERLINE
- —— COAL DEVELOPMENT "

AVERAGE Height OF ALTERNATE ESCAPEWAY FROM 82 BREAST TO SURFACE IS 36"
AVERAGE HAULAGE Height IS 9'

NOTE SKIDMORE VEIN IS BREECHED TO THE SURFACE FROM #27 WEST CHUTE TO #44 EAST

5,000 MIN LAST OPEN CROSSCUT & INTAKE End OF PILLAR LINE
1,500 MIN ALL WORKING FACES
MMU #001

VENTILATION

Richard S

RECEIVED
JAN 29 1996
POTTSVILLE, PA.

RECEIVED
APR 15 1996
U.S. DEPT. OF LABOR
MSHA
WILKES-BARRE, PA.

657